ESTATES OFFICE RISK ASSESSMENT REVISION TABLE

Revision No.	Date of Rev.	Brief Description of Revision	Location
		Note: This Front Sheet Revision Table Commenced in Dec 2016.	
No.5	Dec 16 th 2016	 Annual Review Addition of 'Front Sheet Revision table' to Risk Assessment Document Deletion of Activity "Road Sweeper" as this activity no longer carried out by Institute Staff. Sheet 1d requirement for testing of MCB'S removed as not a legislative requirement 	Sheet 7 (b)
No. 6	25 th March 2019	 Annual Review Addition of Sheet 10 – Waste Compound Addition of Fire Risk Assessment in relation to the collection and storage of lithium batteries prior to waste collection. Estates Risk Assessment table updated to include Sheet 10 	Sheet 10 (a) & 10 (b) Sheet 10 (b)
No. 7	14 th April 2020	 Annual Review Addition of Sheet 11 – Driving for work Addition of Sheet 12 – Use of Utility Vehicle Estates Risk Assessment table updated to include Sheet 11 & Sheet 12 	Sheet 11 Sheet 12
No. 8	27 th April 2021	Annual Review No revisions required.	
No. 9	26 th April 2021	Annual Review No revisions noted.	
No. 10	25 th April 2022	Annual Review No revisions noted.	
No. 11	03 rd April 2023	Annual Review No revisions noted.	
No.12	22 nd April 2024	Annual Review No revisions noted.	

No.13	02 nd April 2025	Annual Revision	
		Addition of RA Sheet 13 – Impact of construction project works adjacent to live working	Sheet 13
		areas	
		 Reference to Use of Tractor removed from RA Sheet 4(b) Landscaped areas. Tractor no longer in use. 	Sheet 4(b)
		• Reference to Trocal removed from RA Sheet 5(c) Roofs. Trocal roof covered no longer in place (replaced with felt).	Sheet 5(c)

Estates Risk Assessment

Includes the following:

- 1. All areas Sheet 1a, 1b, 1c, 1d
- 2. Carpentry workshop Sheet 2a, 2b
- 3. Plant Rooms, Switch Rooms & Service Ducts Sheet 3a
- 4. Carparks, Roads, Footpaths, Landscaped Areas, Sport fields Sheet 4a, 4b,4c,
- 5. Routine Maintenance, Decoration, Repair & Construction Sheet 5a,5b,5c,5d, 5e
- 6. Cleaning Sheet 6a,6b
- 7. Building Services Sheet 7a, 7b,
- 8. All areas ¬ Sheet 8a
- 9. Swimming Pool, gym areas ,Sheet 9a
- 10. Waste Compound
- 11. Driving for Work
- 12. Use of Utility Vehicle
- 13. Impact of construction project works adjacent to live working areas

AREA:- Premises & Estates	Location:- All Areas				Assessment Carried out by:- Conor Lait		
		Proba-	Sev-	Risk			
Activity/Task	Hazards	bility	erity	Factor	Controls in Place	Additional Controls Required	
FIRE: The following areas in the Estates Dept have been rated as follows, in terms of the risk posed by the threat of fire, due to the different level of activity that takes place in each area.	Fire is a universal hazard in any work environment, which poses the following hazards to everybody: Burns, smoke inhalation, injuries due to in orderly evacuation, post-traumatic stress.	1 to 3	1 to 3		Staff are advised to read Safety Statement in relation to Institute policies & procedures as regards fire prevention, control & emergency evacuations. Fire safety Register is maintained by Estates office and updated on regular basis as required. All Fire	Manual outlining emergency evacuation procedures is available on the website and all Staff have been formally reminded. All staff are required to read and familiarise themselves with the emergency evacuation procedures. All staff are required to co-operate fully with the procedures outlined in the manual.	
a) Offices, Stores, Public Areas		1	3	3	Prevention equipment is checked and regularly	See SWPS 1,3,4,9	
b) IT Training Rooms		1	3	3	-maintained as required.		
c) Plant Rooms, Workshops	If not ergonomically sited, this can lead to stress and strain. Trailing leads	1	3	3			
Visual Display Equipment in Offices,		1	3	3	All new office equipment complies with E.U Directives for ergonomic performance - S.I. 144 of 1993	All workstations will be inspected to evaluate hazards posed. See SWPS 7	

Moving around in all areas; i.e. Offices, Plant Rooms, Workshops, Stores common areas	Slips, trips and falls.	2	2	4	Caretakers and Cleaning staff are instructed to keep all walkways and common areas clear and free from obstructions. All spillages to be immediately cleaned up.	All staff to notify immediate supervisor in the event of any spillage/obstruction noted. Staff are advised to keep plant rooms and Store rooms clear. See SWPS 1,9
Manual handling in all areas	Back strain, injuries to hands/feet	2	2	4	All staff are advised not to lift or engage in moving any loads unless they have been trained in safe manual handling techniques, and the task is within their physical capability.	See SWPS 14
	KEY					
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk				
Possible 2	Serious 2	4 Medium Risk				
Unlikely 1	Minor 1	6-9 High Risk				

					Assessment carried out by:	Conor Lait	
Activity/Task		Proba- bility		rity 1 to	Risk Facto r		Additional Controls Required
		1 to 3		3			
CHEMICAL SUBSTANCES: Chemical substances are in use in some areas with the Institute. A chemical is regarded as any substance (solid, liquid, aerosol or gas) which is used for the purpose or reacting with or effecting a change in another material. This definition extends beyond the narrow context of laboratory use and embraces broadest possible interpretation. It includes substances such as solvents, cleaning fluids, detergents, glues/resins, drain cleaners, paint strippers, preserving fluids as well as chemical reagents. These consist of seemingly harmless readily available substances to highly specialised and reactive laboratory Agents.	Acute or chronic poisoning resulting from ingestion, inhalation or absorption through the skin. Chemical burns. Some chemicals such as carcinogens may cause cancer. Can interfere with the normal development of the foetus. Can detonate under certain circumstances. Can cause fire or spontaneous ignition.		1	3	3		Staff are given instruction in relevant Safe Work Practices pertaining to each area. See SWPS 6

Walking, Cleaning	Needle Stick Injuries	1	3	3	Bins in buildings regularly emptied, floors cleanedExternal grounds regularly cleaned & inspected	See SWPS 21
	KEY					
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk				
		4 Medium				
Possible 2	Serious 2	Risk				
Unlikely 1	Minor 1	6-9 High Risk				

DKIT - QUANTITATIVE RISK AS	SESSMENT	Sheet No. 1 (c)				DATE: April 2025
AREA:- Premises & Estates	Location:- All Areas	5			Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
Storage and retrieval of material	Slips, trips, falls, cuts back injury, sprains falling objects	1	3	3	Keep all pathways clear. Do not climb on shelves or on storage racks. Store similar material together e.g., round with round, flat with flat etc. Store heavy materials near to ground and lighter material on upper shelves. Do not store above storage rack end Stops. Store all material on racks parallel to the aisle Seek assistance as required with heavy and difficult loads.	See SWPS 1,9,10,20
Storage hazardous materials & substances	Fire, slips	2	2	4	Only store small quantities of flammable liquid in store to suit daily requirements Read and obey Safe Work Practice Sheets. Take heed of hazard warning notices.	See SWPS 1,4,12,20
	KEY					
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3 Possible 2	Critical 3 Serious 2	1-3 Low Risk 4 Medium Risk				
Unlikely 1	Minor 1	6-9 High Risk				

DKIT - QUANTITATIVE RISK	ASSESSMENT	Sheet No. 1 (d)				DATE: April 2025
AREA:- Premises & Estates	Location:- All Areas				Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Probability 1 to 3	Sever ity 1 to 3		Controls in Place	Additional Controls Required
Use of portable appliances and low voltage electricity	Risk of shock to person Fire or explosion Unauthorised Risk	1.5	3	4.5	All electrical equipment to be risk assessed and PAT tested on a yearly basis if required. All RCD's to be tested once per annum. Only competent persons are permitted to operate portable appliances	Staff to be trained in use of PAT equipment. See SWPS 5
Untidy work area	Slips, trips or falls	1	3	3	Staff are instructed to co-operate In keeping work areas clean and tidy And free from obstruction.	See SWPS 1, 9,10
Presence of Radon Gas	Carcinogenic to persons	1	3	3	Radon survey carried out on all New buildings	
Leptospirosis	Disease that can be fatal				Rodent control programme in place	See SWPS 22
	KEY					
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk				
Possible 2	Serious 2	4 Medium Risk	-			
Unlikely 1	Minor 1	6-9 High Risk				

DKIT - QUANTITATIVE RISK ASSE	SSMENT	Sheet No. 2 (a)				DATE: April 2025
AREA:- Premises & Estates	Location:- Carpentry work	(shop			Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility	Sev- rity	Risk Facto r	Controls in Place	Additional Controls Required
		1 to 3	1 to 3			
Moving around the workshop. General use of workshop equipment and facilities	Slips trips and falls. Eye injury, cuts, crush injury, amputation. Burns, fume Inhalation, poisoning Unauthorised use	1	3	3	Designated walkways are marked out on the floors. Machine guards are extensively available and must be used for self-protection and to prevent injury to others. First Aid is available for minor injuries and the Institute Nurse is on call in the event of more serious accidents. Safe Work Practice sheets are posted prominently. Hazard warning Notices are in place. Eating, drinking And using mobile phones is Banned in the area Only competent and authorised persons will be permitted to use workshop equipment	See SWPS 26,27
General use of workshop equipment and facilities	Atmospheric contamination leading to ill-health due to ingestion, inhalation.	1	3	3	Dust masks to be used at all times when using any workshop equipment which generate dust. Dust extraction system in place in workshop.	Regular re-iteration of safe work practices and continued identification and minimization of hazards. Dust extraction system regularly inspected & maintained. See SWPS 26,27
	КЕҮ			·		•
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk			J	
Possible 2	Serious 2	4 Medium Risk				
Unlikely 1	Minor 1	6-9 High Risk]	

DKIT - QUANTITATIVE RISK ASSE	SSMENT	Sheet No. 2 (b)				DATE: April 2025	
AREA:- Premises & Estates	Location:- Carpentry works	hop			Assessment carried out by:	Conor Lait	
Activity/Task		Proba- bility	Sev- rity		Controls in Place	Additional Controls Required	
		1 to 3	1 to 3	r			
Using hand tools such as files screwdrivers, files, wrenches, chisels, punches, hammers etc	Cuts, abrasions, eye injury, sprains, impact injury (hammers) Cuts, abrasions, eye	1	3	3	Safe work practices are taught Instruction and supervision provided so as to minimise risk. Take heed of hazard warning notices.	See SWPS 27,28	
General use of workshop equipment and facilities.	Fire is a universal hazard in all areas of the Institute, but the use and storage of oils, grease and flammable gases poses an increased risk.	1	3	3	Fire extinguishers and blankets are available in all areas of the Institute Fire drills are carried out. Staff and students receive evacuation training.	Locations of Fire extinguishers to be highlighted and access kept clear at all times Co2 extinguishers required for small and or electrical fires. See SWPS 1,9,20	
Circular Saw	Eye injury, cuts	1	3	3	Safe work practices are taught Instruction and supervision provided so as to minimize risk.	See SWPS 29	
	KEY		•				
PROBABILITY	SEVERITY	RISK FACTOR					
Probable 3	Critical 3	1-3 Low Risk					
Possible 2	Serious 2	4 Medium Risk		_			
Unlikely 1	Minor 1	6-9 High Risk					

DKIT - QUANTITATIVE RISK ASSES	SMENT	Sheet No. 3 (a)				DATE: April 2025
AREA:- Premises & Estates	Location:- Plan Rooms/Service	t Rooms/Switch ducts			Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3		or	Controls in Place	Additional Controls Required
Un-authorised access storage and moving around Plant ,Switch Rooms & Service Ducts	Accidents due to lack of awareness & familiarity with Surroundings.	1	3		All doors display relevant signage re authorized personnel only, risk of shock, lone working area. danger, and no storage.	Electronic self locking ironmongery on all doors. See SWPS 11,12,105 Lone working Procedure to be used.
Untidy work area	Slips trips or falls	1	3		Staff are instructed to cooperate in keeping areas clean and tidy and free from obstruction.	See SWPS 1, 9,20
Swimming Pool Plant Room	Chemical Mixing	2	2	6	Plant room control and operation managed by competent " Leisure Handler"	
	КЕҮ					-
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk				
Possible 2	Serious 2	4 Medium Risk		_		
Unlikely 1	Minor 1	6-9 High Risk				

DKIT - QUANTITATIVE RI	SK ASSESSMENT	Sheet No. 4 (a)				DATE: April 2025
AREA:- Premises &						
Estates	Location:- Car parks	, roads & footpaths		-	Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
Inappropriate Parking in carparks, on roads & on footpaths	Injury to persons & property, particularly to disabled, visually impaired	2	2	4	All car parking spaces are marked out. Double yellow lines in Position where it is illegal to park	Clamping of illegally parked vehicles is carried out on an ongoing basis by a car park management company. See SWPS 18
Inappropriate parking by Delivery vehicles	Injury to persons & property.	2	2	4	All deliveries directed to Goods Inwards office at Hoeys' Lane Entrance to North Block	Service Yards provided at HTB & Students Bar Service Yard will be provided to new Restaurant/Theatre
Inappropriate Parking By buses	Injury to persons & property.	2	2	4	Set down areas provided for buses	See SWPS 18
Accumulation of debris & rubbish	Injury to persons & property.	2	2	4	Car parks Roads & Footpath are cleaned on a regular basis.	
Speeding	Injury to persons & property.	2	2	4	Max. speed limit 20 MPH in place with appropriate signage	Ramps in position
Pedestrian Traffic	Slips , trips & falls	1	2	2	Maintenance Request System in place To receive requests	See SWPS 10
Crossing roads from footpaths	Injury to persons & Property	2	2	4	Pedestrian Crossings are provided. Footpaths are set down at crossings To allow for ease of access. Tactile paviors are provided	

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
		4 Medium
Possible 2	Serious 2	Risk
Unlikely 1	Minor 1	6-9 High Risk

DKIT - QUANTITATIVE RIS	K ASSESSMENT	Sheet No. 4 (b)				DATE: April 2025	
AREA:- Premises & Estates	s Location:- Landscaped ar	eas			Assessment carried out by: Conor Lait		
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required	
Grass-cutting, trimming & Hedge cutting in proximity	Injury to persons & property from flying stones. & debris	1	3	3	Bid document identifies risk, and seek method statement from landscaping contractor	see SWPS 102	
to staff in open areas Use of Chemical Substances in proximity to staff in open	Poisioning,Burning, Carcinogenic, Fire	1	3		Bid document identifies risk, and seek method statement from landscaping contractor	See SWPS 102	
areas Accumulation of debris & rubbish	Injury to persons & property.	2	2		Car parks Roads & Footpath are cleaned on a regular basis.		
Use of power washer	Slips, pressurized water petrol	1	3	3	Institute staff trained in use of power washer	See SWPS 107	
PROBABILITY	KEY SEVERITY	RISK FACTOR					
Probable 3 Possible 2 Unlikely 1	Critical 3 Serious 2 Minor 1	1-3 Low Risk 4 Medium Risk 6-9 High Risk					

DKIT - QUANTITATIVE RISK ASSESSMENT Sheet No. 4 (c) DATE: April 2025						
AREA:- Premises &						
Estates	Location:- Sportsfie	lds (Artificial & Gra	iss)		Assessment carried out by:	Conor Lait
		Proba-	Sev-	Risk		
				Facto		
Activity/Task	Hazards	bility	rity	r	Controls in Place	Additional Controls Required
			1 to			
		1 to 3	3			
	Possible serious					
Defective Surfaces	injury	2	2		All surfaces are regularly	N/A
					maintained by appropriate	
					landscape	
					& Artificial Grass Contractor .	
	Ambulance unable					
Obstruction of vehicular		2	2		Traffic Management policy	Signage in place.
Entrance to Complex	Gain access				in place which includes	See SWPS 18
					clamping of illegally	
			<u> </u>	ļ	parked cars	
	KEY					
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk				
		4 Medium				
Possible 2	Serious 2	Risk				
Unlikely 1	Minor 1	6-9 High Risk				

DKIT - QUANTITATIVE RISK ASSESSM	IENT	Sheet N	lo. 5 (a)				DATE: April 2025
					Assessment carried out		
AREA:- Premises & Estates	Location:- All area	s				by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3		Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
Routine maintenance (which Involves one contractor and does	Accident due to poor planning procedures		1	3	3	Client appoints competent Designers and contractors	All maintenance tender packages to Contain reference to new Legislation
Not involve a particular risk and	and construction					contractors	& contain hazard identification.
Will be completed in less than 30 Working days and will involve	methods.						See SWPS 102
Less than 500 person days)							Contractors Code of Conduct Document
	Accident due to poor planning		1	3	3	Client To appoint	Assess competence of PSDP & PSCS
Involves more than one contractor	procedures					Competent PSDP & PSCS	All maintenance tender packages to
Or involves a particular risk, will	and construction					Installer/ contractor can	Contain reference to new
Be completed in less than 30 days	methods.					perform both roles.	legislation & contains hazard
And will involve less than 500 days							identification. See SWPS 101
Construction Projects of short	Accident due to poor planning		1	3	3	Client to appoint competent	Assess competence of PSDP & PSCS
duration involves one or more	procedures					PSDP & PSCS	Health & Safety Plan prepared
contractors , and will be completed	and construction						See SWPS 101
in less than 30 days and will	methods.						Contractors Code of Conduct Document
involve less than 500 persons days							
Construction Project of long duration which involves one or more	Accident due to poor planning		1	3	3	Client to appoint PSDP &	Assess competence of PSDP & PSCS
contractors	procedures					PSCS. Notify HSA and submit completed AF1	Health & Safety Plan prepared
and will take longer than 30 days to complete or will involve more than 500 days.						Form	See SWPS 101 Contractors Code of Conduct Document

	KEY		
PROBABILITY	SEVERITY		RISK FACTOR
Probable 3	Critical	3	1-3 Low Risk
			4 Medium
Possible 2	Serious	2	Risk
Unlikely 1	Minor	1	6-9 High Risk

DKIT - QUANTITATIVE RISK ASSESSI	MENT	Sheet No. 5 (b)				DATE: April 2025
AREA:- Premises & Estates				Assessment carried out by: Conor Lait		
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
Routine Maintenance including Institute staff	Slips, trips & falls Possible fire hazard	2	2	4	All contractors required to clean up after work operations.	All students and staff are required to co-operate in keeping all areas free from rubbish and debris see SWPS 102, 1, 3, 9,14
Routine Maintenance including Institute staff	Trips falls , dropping of tools from height	1	3	3	All contractors and Institute staff to operate a safe system of work.	See SWPS 102, 13.
Routine Maintenance including Institute staff	Use of ladders scaffold tower	1	3	3	Institute staff trained in use of ladders & scaffold tower	See SWPS 14, 102,13
Building or Renovation work	Disturbing asbestos	1	3	3	An RD Asbestos Survey to be conducted before any works to North or South Buildings and PJ Carrolls. An Asbestos Survey has been carried out on all other buildings.	Asbestos Register in place on S drive
Excavation Work	Disturbing asbestos cement pipes	1	3	3	An RD Asbestos Survey to be conducted before any excavation works are carried out.	
	KEY					
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk				
Possible 2	Serious 2	4 Medium]	

				Risk
Unlikely	1	Minor	1	6-9 High Risk

DKIT - QUANTITATIVE RISK A		Sheet No. 5 (c)				DATE: April 2025
AREA:- Premises & Estates	Location:- Roofs	-	-		Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
	Accidents involving	1 (0 5	5		Only designated routes to be used. All	
Access and egress to roofs	people	1	3	3	doors	Electronic self-locking ironmongery
-	accessing and egressing				display relevant signage re danger, restricted	on all doors.
	Roofs. Falls from heights Serious injuries; potential fatalities				access, lone working, harness use,	Edge protection required to roof of North Building. See SWPS 3,11,12,105
Maintenance of fall arrest						Sec 5W15 5,11,12,105
system	Falls from heights Serious injuries;	1	3	3	Maintained in accordance with	Bid document identifies risks and seeks
	potential fatalities				with manufacturer's instructions	a method statement. Contractor appointed PSDP & PSCS. See SWPS 101
ighting Conductor						
Maintenance	Falls from heights Serious injuries;	1	3	3	Maintained in	Bid document identifies risk, and seek method
	potential				accordance with manufacturers	statement Contractor appointed PSDP & PSCS
	fatalities				instructions	See SWPS 101
Maintenance, roof repairs Maintenance of roof mounted plant by outside contractor.	Falls from heights Serious injuries; potential fatalities	1	3	3	Institute staff trained in harness use	Bid document identifies risks and seeks a method statement. Contractor appointed PSDP & PSCS. See SWPS 101
Slips, trips and falls	Slips on roof	1	3	3	Ensure that required PPE is	See SWPS 3,11,12
	Serious injuries; potential fatalities				worn, particularly footwear. Surfaces can be particularly slippy when wet.	Hazard identified in bid documents Signage re slipping hazard for RDC, North Block & Faulkner Buildings at entry point to roof. Institute staff informed.

PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
		4 Medium
Possible 2	Serious 2	Risk
Unlikely 1	Minor 1	6-9 High Risk

DKIT - QUANTITATIVE RIS	SK ASSESSMENT	Sheet No. 5 (d)	DATE: April 2025			
AREA:- Premises &					Assessment carried out	
Estates Location:- External Doors by					by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
	Injury to					
Defects to doors – doors are difficult/impossible		2	2	4	Maintenance staff	Maintenance request system in
	& property				check & rectify all	operation on DkIT website - available
open/close/lock/secure					doors at least annually	to all staff
						Restrict number of doors available for through
						traffic by alarming same.
Doors are caught by wind gusts	Injury to persons & property	2	2	4	Maintenance staff check & rectify all doors at least annually	Maintenance request system in operation on DKIT website - available to all staff Restrict number of doors available for through traffic by alarming same.
Doors left unsecured	Security Risk	2	2	4	All doors systematically checked at night and weekends by caretaking staff and external security	
	KEY			- -	_	
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk				
Possible 2	Serious 2	4 Medium Risk	_			
Unlikely 1	Minor 1	6-9 High Risk				

DKIT - QUANTITATIVE RISK	ASSESSMENT	Sheet No. 5 (e)			DATE: April 2025	
AREA:- Premises & Estates	Location:- Utilities/Serv	vices			Assessment carried out by:	Conor Lait
Activity/Task	Hazards	bility	Sev- rity 1 to 3		Controls in Place	Additional Controls Required
Encounter services during course of routine maintenance which involves excavation Gas, Electricity, water mains, drainage, comms.	Injury to persons & possible fatality .explosion.	1	3	3	are obliged to survey site in advance of carrying out any excavation works. In the case of services such as Gas, ESB and Eircom cables Contractors are obliged to liaise with relevant Statutory Authorities prior to commencement of works. Method statements required from contractors prior to commencement of works.	All Services and Utilities are recorded on Campus Utilities Drawing which is regularly updated by the DKIT Estates Office. This DWG is provided to Design Teams and Contractors as a means of assisting in the location of services, prior to commencement of works. The availability of this DWG. does not relieve the contractor of the ultimate responsibility to ascertain the location of underground services and utilities prior to the commencement of excavation works Appointment of competent PSDP and PSCS who will carry out Safety Plan for works See SWPS 101,102
PROBABILITY	KEY SEVERITY	RISK FACTOR			-	
Probable 3	Critical 3	1-3 Low Risk 4 Medium		-		
Possible 2 Unlikely 1	Serious 2 Minor 1	Risk 6-9 High Risk				

AREA:- Premises &						
Estates	Location:- All Are				Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
Accumulation of rubbish	Slips, trips & falls Possible fire hazard	2	2	4	All contractors required to clean up after work operations. Caretakers required to keep all area free of rubbish	All students and staff are required to co-operate in keeping all areas free from rubbish and debris See SWPS 9,10,20
Work areas not clearly defined	Slips, trips & falls	2	2	4	Work areas to be clearly defined and cordoned off with signs & cones. Floor cleaning to be carried out when traffic volume low.	All students and staff are required to co-operate in heeding any signage erected By caretakers or external cleaning contractor. See SWPS 9,10,20
Manual Handling	Back Injury	2	3	6	Read and obey Safe Work Practice Sheets re Manual Handling	All institute cleaning staff to attend manual handling training. See SWPS 14
Faulty electrical equipment	Electric Shock Possible fire hazard	2	3	6	All electrical equipment to be risk assessed and PAT tested on a yearly basis if required. All RCD'S to be tested once per annum. All MCB'S to be tested	All wiring circuits in Institute are protected By ELCB. See SWPS 5
Cuts & Abrasions	Possible infection	2	2	2	All cuts should receive First aid treatment Immediately. Institute staff trained in use of	First Aid Boxes positioned throughout Institute and are regularly maintained.
Use of baler compactor	Cuts, crushing	1	3	3	baler	See SWPS 103
	KEY					
PROBABILITY	SEVERITY	RISK FACTOR]	

DATE: April 2025

Probable	3	Critical	3	1-3	Low Risk
				4	Medium
Possible	2	Serious	2	Risk	
Unlikely	1	Minor	1	6-9	High Risk
				-	

DKIT - QUANTITATIVE	RISK					
ASSESSMENT		Sheet No. 6 (b)				DATE: April 2025
AREA:- Premises &						
Estates	Location:- All	Areas – External f	abric		Assessment carried out by:	Conor Lait
		Proba-	Sev-	Risk		
				Facto		
Activity/Task	Hazards	bility	rity	r	Controls in Place	Additional Controls Required
			1 to			
		1 to 3	3			
Window cleaning	Fall from height	1.5	3	3.5	Bid document identifies risks and seeks	See SWPS 101
	Danger to					
	public				a method statement. Contractor appointed	Contractors Code of Conduct Document
					PSDP & PSCS.	
					Only a competent contractor will be appointed	
					to carry out this task.	
	КЕҮ					
PROBABILITY	SEVERITY	RISK FACTOR				
Probable 3	Critical 3	1-3 Low Risk	(
		4 Medium			1	
Possible 2	Serious 2	Risk				
Unlikely 1	Minor 1	6-9 High Ris	k			

DKIT - QUANTITATIVE R	ISK ASSESSMENT	Sheet No. 7 (a)				DATE: April 2025
AREA:- Premises &						
Estates	Location:- All Areas				Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Facto r	Controls in Place	Additional Controls Required
Gas Boiler Servicing	Serious Injury to or possible fatality. Possible explosion, serious disruption.	1.5	3	3.5	All contractors must be suitably qualified and registered with Bord Gais or equivalent certification body.	Bid document identifies risks and seeks a method statement. Contractor appointed PSDP & PSCS. See SWPS 101, 102
Passenger & Goods Lift servicing	Injury to persons from falling, crushing or electrical shock	1.5	3	3.5	All contractors must be competent and qualified to service passenger & goods lift installations in accordance with ISEN81	Bid document identifies risks and seeks a method statement. Contractor appointed PSDP & PSCS. See SWPS 101, 102
Use of lift by Institute staff, students or visitors	Trapped in lift car due to , Mechanical, Electrical failure of lift apparatus	1.5	3	3.5	All lifts to have in car communication system and alarm buttons. All caretaking staff to be trained in lift rescue.	All caretaking staff to be trained in lift rescue
Use of water through out institute for catering, cleaning and bathing	Legionella can form in stagnant water	1.5	3	3.5	Water risk assessment completed .Hot & cold water installation to be treated in	Contractor to carry out maintenance contract in accordance with DKIT bid document. Bid document will identify risks and seek a method statement. See SWPS 102
PROBABILITY Probable 3 Possible 2 Unlikely 1	KEY SEVERITY Critical 3 Serious 2 Minor 1	RISK FACTOR 1-3 Low Risk 4 Medium Risk 6-9 High Risk	·		-	

DKIT - QUANTITATIVE R	ISK ASSESSMENT	Sheet	No. 7	7 (b)		DATE: April 2025
AREA:- Premises &						
Estates	Location:- All Areas				Assessment carried out by:	Conor Lait
		Proba				
		-	Sev-	Risk		
				Facto		
Activity/Task	Hazards	bility		r	Controls in Place	Additional Controls Required
			1 to			
		1 to 3				
Use of compressed Air	Danger of explosion,	1	3	3	All air compressors subject to	All air compressors receive annual
	injury to persons .				annual inspection by Insurance	maintenance.
					company.	Contractor appointed PSDP & PSCS
					Only competent persons will be permitted to	Bid document to highlight risks and seek
					Use compressed air systems.	Method statement. See SWPS 108 , 101
Fire related building						
services	Risk of injury to person	1	3	3	Following Fire related systems are	
	from fire due to failure of				systematically checked & recorded in fire	
					register. Fire detection systems, Fire	
	fire related building service				extinguishers	
					& hose reels, fire hydrants, smoke vents,	
					smoke curtains, hold open & close devices to	
					Doors, internal fire doors & final emergency	
					exit routes & doors, emergency lighting	
Medium Voltage			_			
Switchgear	Risk of shock or explosion	1.5	3	3.5	Maintenance of High Voltage Equipment	Training of staff in use of medium voltage
	risk of serious injury,				in accordance with manufacturers	switchgear. Contractor to be appointed PSDS
	fatality and disruption to				recommendations	& PSCS, Bid document to identify risk & seek
	Institute activities					Method statement. See SWPS 101
	Risk of Injury from cuts,					
Cardboard Baler	entrapment,					
	and objects falling.	1	2	2	Operating Instruction posted on baler	See SWPS 103

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk

DKIT - QUANTITATIVE RISK ASSESSMENT		Sheet N	lo. 8 (a)			DATE: April 2025
AREA:- Premises & Estates	Location:- All Areas				Assessment carried out by:	Conor Lait
Activity/Task	Hazards	bility	Sev- rity 1 to 3	Risk Factor	Controls in Place	Additional Controls Required
Major Crisis/Emergency	Persons exposed to risk	2	3		Emergency Plan developed.	See Safe work practice sheet 2
Working off campus	Employee Exposed to risk Person exposed to risk of	2 Variabl	2 Variabl	4 Variabl	See SWPS 8	
Event organisation	accident	e	е	е	See SWPS 15	
Pregnant Employees	Risk from chemicals ,posture, excessive temperature and manual					
	handling.	2	3	6	See SWPS 16	
Field Trips	Range of Hazards See SWPS 19	2	3	6	See SWPS 19	
Bullying and Harassment	Range of hazards See SWPS 23	2	3	6	See SWPS 23	See SWPS 23
Dealing with Aggression in the Workplace	Range of Hazards See SWPS 24	1	3	3	Caretakers attend training.	See SWPS 24

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk

						DATE: April 2025
DKIT - QUANTITATIVE RISK AS		Sheet No. 9 (a)				a b i
AREA:- Premises & Estates	Location:- Dkit Sport		-	a : 1	Assessment carried out by:	Conor Lait
		Proba-	Sev-	Risk		
Activity/Task	Hazards	bility	rity	Factor	Controls in Place	Additional Controls Required
		1 to 3	1 to 3			
					Operational day to day	
					management of Swimming	
					Pool Is being carried out by	
	Drowning, Disease, Chemical				Third Party Leisure	
Swimming	Exposure, Electrical Shock	2	3	6	Handler	
					Operational day to day	
					management of Jacuzzi	
	Drowning, Disease, Chemical				Is being carried out by Third	
Use of Jacuzzi	Exposure, Electrical Shock	2	3	6	Party Leisure Handler	
	Prolonged increase in body temp, (
	Risk to pregnant women and persons				Operational day to day	
	with cardiovascular				management of Sauna	
	conditions)nausea,dizziness, Disease,				Is being carried out by Third	
Use of Steam Sauna	Electrical Shock.	2	3	6	Party Leisure Handler	
					Operational day to day	
					management of Plant Room	
	Risk of Fumes from Chemical				Is being carried out by Third	
Swimming Pool Plant Room	Mixing, Explosion, Spillages	2	3	6	Party Leisure Handler	
					Operational day to day	
					management of gym	
	Risk of injury due to inappropriate				equipment is being carried out	
Use of Gym Equipment	use	2	2	4	by Third Party Leisure Handler	

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk

AREA: Premises & Estates Location:- Waste Compound North Building & Carroll Building Assessment carried out by: Fick Conor Lait Activity/Task Hazards bilty rity Factor Controls in Place Additional Controls Required Activity/Task Hazards bilty 1 to 3 1 to 3 Gate to be kept locked at all times. Warning signage to be instated at entrance points - No Access See SWP5 003 - Access and Eg See SWP5 003 - Access and Eg See SWP5 004 - Fire Safety. Security Access by Unauthorised person 1 2 2 for Unauthorised person. See SWP5 004 - Fire Safety. Security Access by Unauthorised person 1 2 2 Manual handling ids to be used for the collection of waste. See SWP5 004 - Fire Safety. Manual Handling Access by Unauthorised person 1 2 1 2 for the collection of waste. Manual Handling Accumulation of waste Nanual Handling See SWP5 - 014 - Manual Handling See SWP5 - 014 - Manual Handling Accumulation of waste Meedle stick Injuries 1 2 2 training. See SWP5 - 020 Storage Areas Collection Of Waste Ne							DATE: April 2025
Activity/Task Hazards Proba- bility 1 to 3 Sev- rity 1 to 3 Risk rity a factor Controls in Place Additional Controls Required iecurity Access by Unauthorised person 1 0 Gate to be kept locked at all times. See SWP5 003 – Access and Eg Warning signage to be instated set entrance points – No Access See SWP5 004 – Fire Safety at entrance points – No Access See SWP5 004 – Fire Safety at entrance points – No Access See SWP5 004 – Fire Safety at entrance points – No Access See SWP5 004 – Fire Safety overkplace Warning signage to be instated See SWP5 004 – Fire Safety see SWP5 004 – Fire Safety See SWP5 004 – Fire Safety workplace Manual Handling Accumulation of waste Weils Disease Manual Handling Accumulation of waste Weils Disease Manual Handling Accumulation of waste See SWP5 – 014 – Manual Handling Housekeeping supervisor and See SWP5 – 004 Fire Safety Biological & Chemical contaminate Fire Labelling 1 2 2 Taining. See SWP5 – 014 – Manual Handling Housekeeping supervisor and See SWP5 – 020 Storage Areas All Chemical and Biological waste to be package and labelled clearly. See SWP5 – 020 Storage Areas See SWP5 003 – Access and Eg See SWP5 003 – Access and Eg See SWP5 004 – Fire Safety Correctly, Labelling			Sheet No. 10	dina		Assessment carried out by:	Conorlait
Activity/Task Hazards bility 1 to 3 rity 1 to 3 Factor Controls in Place Additional Controls Required iseurity Access by Unauthorised person Into 3	ANLA FTEIIIISES & LSIGIES	Location Waste compound North I			Risk	Assessment carried out by.	
Ito 3 Ito 3 <th< th=""><th>Activity/Task</th><th>Hazards</th><th></th><th></th><th></th><th>Controls in Place</th><th>Additional Controls Required</th></th<>	Activity/Task	Hazards				Controls in Place	Additional Controls Required
Security Access by Unauthorised person 1 2 2 Gate to be kept locked at all times. See SWP5 003 – Access and Eg Security Access by Unauthorised person 1 2 2 for Unauthorised person. See SWP5 003 – Access and Eg Security Access by Unauthorised person 1 2 2 Manual handling aids to be used for the collection of waste. See SWP5 004 – Fire Safety Observe good manual handling dids to be used for the collection of waste. Observe good manual handling techniques as per training. Protective glowes to be worn. Any cuts or abrasions to be kept covered. Be observant in general waste bins for the presence of incorrectly disposed of needles. See SWP5 – 014 – Manual Handling dispose of correctly as per South Fire Safety Collection Of Waste 1 2 2 training. Weils Disease 1 2 2 training. Scollection Of Waste 1 2 2 training. Biological & Chemical contaminate Fire 1 2 2 training. Biological & Chemical contaminate Fire See SWPS 003 – Access and Eg See SWPS 003 – Access and Eg Biological & Chemical contaminate Fire Labelling Naked flames or smoking ADR			-	-			
Manual handling aids to be used for the collection of waste. Observe good manual handling techniques as per training. Protective gloves to be worn. Any cuts or abrasions to be kept covered. Be observant in general waste bins for the presence of incorrectly disposed of needles / sharps. Report to Housekeeping supervisor and See SWPS – 014 – Manual Handling techniques as per training. Protective gloves to be worn. Any cuts or abrasions to be kept covered. Be observant in general waste bins for the presence of incorrectly disposed of needles / sharps. Report to Housekeeping supervisor and See SWPS – 014 – Manual Handling See SWPS – 014 – Manual Handling techniques as per training. See SWPS – 014 – Manual Handling See SWPS – 014 – Manual Handling Housekeeping supervisor and See SWPS – 020 Weils Disease Collection Of Waste Needle stick Injuries 1 2 2 All Chemical and Biological waste to be packaged and labelled clearly. Waste to be stored for See SWPS 003 – Access and Eg collection in the designated area and container within the See SWPS 009 – Housekeeping See SWPS 009 – Housekeeping See SWPS 009 – Housekeeping Waste Compound area. Biological & Chemical contaminate Fire Labelling Biological & Chemical contaminate Fire Labelling Kee SWPS 004 – Fire Safety CLP Regulations ADR						times. Warning signage to be instated at entrance points – No Access	See SWPS 024 – Aggression in the
All Chemical and Biological waste to be packaged and labelled clearly. Waste to be stored for collection in the designated area and container within the Biological & Chemical contaminate Fire Labelling All Chemical and Biological waste to be packaged and labelled clearly. Waste to be stored for see SWPS 003 – Access and Eg collection in the designated area and container within the See SWPS 009 – Housekeeping Waste Compound area. See SWPS 020 – Storage Areas Waste to be segregated correctly. Naked flames or smoking ADR	Security	Manual Handling Accumulation of waste		2	2	Manual handling aids to be used for the collection of waste. Observe good manual handling techniques as per training. Protective gloves to be worn. Any cuts or abrasions to be kept covered. Be observant in general waste bins for the presence of incorrectly disposed of needles / sharps. Report to Housekeeping supervisor and	See SWPS – 014 – Manual Handling
	Hazardous Waste – Biological	Biological & Chemical contaminate Fire Labelling Secure Improper Segregation		2	2	All Chemical and Biological waste to be packaged and labelled clearly. Waste to be stored for collection in the designated area and container within the Waste Compound area. Waste to be segregated correctly. Naked flames or smoking prohibited. Reputable waste removal	See SWPS 003 – Access and Egress See SWPS 006 – Chemical Agents See SWPS 009 –Housekeeping See SWPS 020 – Storage Areas See SWPS 004 – Fire Safety CLP Regulations ADR School of H & S SWPS Document School of H & S Risk Assessment

					removal and disposal of all Chemical & Biological waste.	
	Crush Injuries Manual Handling Injuries				Compactor to be used as per Manufactures instructions. Do not use faulty or broken plant and report any defects immediately. Persons to be trained in the use of the compactor. Compactor to be maintained and serviced on an annual	See SWPS – 014 – Manual Handling
Use of Compactor	Defective plant	1	3	3	basis.	See SPWS – 005 – Electrical Safety

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk

KIT - QUANTITATIVE RISK AS	CECCMENT	Sheet No. 10	(h)			DATE: April 2025
REA:- Premises & Estates	Location:- Waste Compound Nor		• •		Assessment carried out by:	Conor Lait
INLA I Terrises & Estates		Proba-	Sev-	Risk	Assessment carried out by.	
Activity/Task	Hazards	bility	rity	Factor	Controls in Place	Additional Controls Required
		1 to 3	1 to 3			
					Waste batteries to be collected	
					and stored separately from	
					general waste.	
					Waste batteries to be stored in	
					designated WEEE battery box	
					(small blue WEEE labelled	
					boxes)	
					No more than 500g of used	
					lithium batteries to be stored	
					within container at any one	
					time.	
					Waste batteries to be stored in	
					a cool dry place.	
					Waste batteries to be placed in	
					battery barrel and segregated	
					from other waste within the	
					waste compound area.	
					Naked flames or smoking	
					prohibited within and close	
					proximity to the Waste Storage	
					Areas.	
					Do not accumulate large	
					amounts of used batteries.	
					Dispose of on a regular basis.	
					Reputable waste removal	WEEE Ireland
					contractor to be utilised for the	
	Fire					See SWPS 020 – Storage Areas
	Improper storage				batteries.	See SWPS 004 – Fire Safety
torage of Lithium Batteries	Environmental contamination	1	2	2		

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk

DKIT - QUANTITATIVE RISK AS	SESSMENT	Sheet No. 11				DATE: April 2025
REA:- Premises & Estates	Location:- On & of Campus				Assessment carried out by:	Conor Lait
Activity/Task	Hazards	Proba- bility 1 to 3	Sev- rity 1 to 3	Risk Factor	Controls in Place	Additional Controls Required
se of Estates Van	Driver fatigue Driving under the influence of alcohol/drugs Using mobile phones Driving while medically unfit Vehicle failure Inappropriate conduct or speed Behaviour of other road users Inexperienced drivers Lack of familiarity with vehicle Transport of loads & items Breakdown				All vehicles display the correct tax, insurance and NCT/DOE certificates. All vehicles are serviced and repaired by competent personnel and records of all such service and repairs should be held by the relevant Department. Drivers hold a full drivers licence and hold a current driver licence for the category of vehicle driven and ensure this licence is carried when driving a company vehicle. Drivers must be medically fit to drive. Take time to familiarise themselves with the vehicle's handbook Carry out a full daily walk around check prior to using the vehicle. Inform the person in charge of the vehicle if they become aware of any faults. Smoking is not permitted inside vehicles Hand held mobile phones are not permitted while driving. Employees who use their own vehicle and receive mileage allowance must hold a current	
ravel in employees own car or	n Driving in unfamiliar surroundings or				driving licence.	SWPS 034 Driving for Work
istitutes business	at night	1	3	3	Employees must ensure that	DkIT Driving for Work Policy

they have business cover
insurance.
Drivers must ensure that the
number of persons and the
weight of the load carried must
not exceed the maximum limits
specified by the manufacturer.
All loads must be appropriately
secured to prevent objects
shifting during transit.
Drivers must ensure that they
only carry the number of
passengers for which they have
seats and seatbelts.
Individuals must not travel in
the rear of vans where there
are no seats/seatbelts.
seatbelt at all times
Only drivers who hold the
appropriate licence are
permitted to tow trailers.
Employees are liable for the
payment of fines for motoring
offences for which they are
responsible, e.g. speeding fine,
parking fine etc.
Never carry any hazardous
substances without the prior
approval of Management.
Hazardous goods may only be
carried in full compliance with
relevant legislation.
In the event of a breakdown do
not try to repair the vehicle.
Contact the breakdown
assistance provider (details
should be kept in the vehicle's
glove-box) SWPS 034 Driving for Work
Report any vehicle accidents or DkIT Driving for Work Policy
incidents that occur whilst

		driving at work	

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk

DKIT - QUANTITATIVE RISK AS	SESSMENT	Sheet No. 12				DATE: April 2025
AREA:- Premises & Estates	Location:- Throughout Campus Grou		nort)		Assessment carried out by:	Conor Lait
		Proba-	Sev-	Risk		
Activity/Task	Hazards	bility	rity	Factor	Controls in Place	Additional Controls Required
		1 to 3	1 to 3			
		105	105		Operator to check UTV prior to	
					each use.	
					All vehicles are serviced and	
					repaired by competent	
					personnel and records of all	
					such service and repairs should	
					be held by the relevant	
					Department.	
					Only authorised persons are	
					permitted to drive the UTV.	
					Operator to be familiar with	
					the operating manual and only	
					operate the vehicle as per the	
					manual.	
					Operator to observe safety	
					signs displayed on & within the	
					vehicle.	
					Seat belt to be worn at all	
					times while operating the	
					vehicle.	
					Operator to abide by the Traffic	
					Management guidelines and	
					speed restriction on campus.	
					Smoking is not permitted inside	
					vehicles.	
					Hand held mobile phones are	
	Improper use				not permitted while driving.	
	Poor vehicle maintenance				Drivers must be medically fit to	
	Collision with other vehicles, persons				drive the UTV.	
	or structure.				Operators must not be under	
	Carrying loads				the influence of Alcohol or	
	Carrying passengers				Drugs while using the UTV.	
Jse of Utility Type Vehicle (UT		1	3	L	Never exceed the SWL of the	DkIT Driving for Work Policy.

vehicle. Loads must be adequately secured. Only one passenger is
permitted to travel with the operator of the UTV. They
must only travel in the seat provided. Passengers are not
permitted to be carried in the
rear of the vehicle. Passengers must wear seat belt provided.
Review journey path prior to commencing – select path to
avoid steep terrain.

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk

						DATE: April 2025
DKIT - QUANTITATIVE RISK ASS		Sheet No. 13				
AREA:- Premises & Estates	Location:- Throughout Campus Grou	nds (including DkIT S	port)	-	Assessment carried out by:	Conor Lait
		Proba-	Sev-	Risk		
Activity/Task	Hazards	bility	rity	Factor	Controls in Place	Additional Controls Required
		1 to 3	1 to 3			
					Contractors competency	/
					assessed in compliance with	1
					Construction Regulation 2013	
					Completion of HSA	
	Students and staff in the adjacent				BCP1/BCP2/BCP3 forms.	
	working areas may be exposed to				DkIT Project Manager	r
	hazards such as falling debris, tools,				appointed to liaise with	
	or machinery.				appointed competent	t
	Students/Staff coming into contact				contractor prior to	
	with plant or machinery.				commencement and	1
	Noise.				throughout the time of	F
	Dust and particles from construction				construction projects or	
	works.				campus.	
	Staff/Student coming into contract				Asbestos register held by the	
	with hazardous materials e.g.,				Estates department. Asbestos	
	asbestos.				survey carried out prior to any	
	Fire - Construction activities may				works on campus. Copies of	
	involve heat sources or flammable				the asbestos survey are made	
	materials, increasing the risk of fire				available to all potentia	
	e.g., welding, grinding operations.				contractors at tendering stage.	
	Unauthorised access – students/staff				Only specialist appointed	1
	entering construction areas.					Adherence to HSA Guidance Documer
	Disruption of campus activities -				asbestos removal works.	- Guidelines on the Procurement,
	Construction may interfere with					Design and Management
	ongoing academic or administrative					Requirements of the Safety health and
	activities (e.g., power outages,					Welfare at Work (Construction)
	disruptions to building access).				barriers -hoarding, fencing) to	
	Environmental damage – impact of				separate construction zones	-
	construction works on the				from live areas.	
	environment (e.g. Pollution or				Appointed contractor to	Safety, Health & Welfare at Work
npact of construction project	damage to the surrounding					(Construction Regulations) 2013
vorks adjacent to live working	environment (e.g., water runoff,				zones, ensuring only authorised	
reas	waste management).	2	2	М	personnel can enter.	

	Use of warning signs and clear	
	communication to alert	
	students and staff about	
	construction areas.	
	Noisy construction works	
	scheduled during daytime or	
	off-peak hours to minimise	
	disruption to neighbouring	
	areas.	
	Appointed contractors to apply	
	dust suppression techniques	
	when required to reduce level	
	of airborne dust in the working	
	area.	
	Construction area to maintain	
	proper fire suppression	
	systems in place (e.g.,	
	extinguishers, sprinklers).	
	Maintain clear fire escape	
	routes for both construction	
	workers and people in the	
	adjacent areas.	
	Fire drill schedule to be	
	adhered to by all on campus	
	including contractors.	
	Construction work to be	
	planned during off peak times,	
	if possible, e.g., during summer	
	months to minimise disruption.	
	Appointed contractor to	
	manage waste disposal and	
	recycling protocols for	
	construction activities.	

	КЕҮ	
PROBABILITY	SEVERITY	RISK FACTOR
Probable 3	Critical 3	1-3 Low Risk
Possible 2	Serious 2	4 Medium Risk
Unlikely 1	Minor 1	6-9 High Risk